



Ayuntamiento de
Villanueva de La Cañada

I.4. – PLAN DE OBRAS

GUADAMONTE



Ayuntamiento de
Villanueva de La Cañada

PLAN DE OBRAS SEGUN PRESUPUESTO DE EJECUCION POR CONTRATA

| MESES | 1 | 2 | 3 | 4 | 5 | 6 | | | TOTAL CAP. |
|---------------------------------|------------------|------------------|-------------------|-------------------|-------------------|-------------------|--|--|-------------------|
| ACTIVIDAD | | | | | | | | | |
| DEMILICIONES | 989,91 | 989,91 | 989,91 | | | | | | 2.969,73 |
| CANALIZACION Y ARQUETAS | 37.986,89 | 37.986,89 | 37.986,89 | 37.986,89 | 37.986,89 | | | | 189.934,45 |
| REPOSICIONES | | | | 7.200,00 | 7.155,63 | | | | 14.355,63 |
| CABLEADO | | | | 18.000,00 | 22.000,00 | 24.422,41 | | | 64.422,41 |
| MONTEJE DE BACULOS Y LUMINARIAS | | | | 45.000,00 | 50.000,00 | 72.206,21 | | | 167.206,21 |
| DESMONTAJE DE BACULOS | | | | | 3.750,00 | 5.443,46 | | | 9.193,46 |
| SEGURIDAD Y SALUD | 2.656,34 | 2.000,00 | 2.000,00 | 2.000,00 | 2.000,00 | 2.000,00 | | | 12.656,34 |
| PARCIAL | 41.633,14 | 40.976,80 | 40.976,80 | 110.186,89 | 122.892,52 | 104.072,08 | | | |
| TOTAL ACUMULADO | 41.633,14 | 82.609,94 | 123.586,74 | 233.773,63 | 356.666,15 | 460.738,24 | | | 460.738,24 |



Ayuntamiento de
Villanueva de La Cañada